

Count	Project Activity	FY Award	Project (Jurisdictions)	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payments to Date	Update	Project Status	Last Board Action	Remarks
<b>NEW CONSTRUCTION</b>													
1	ACTIVE	FY2014	Farmville, Town of	11/30/2014	11/14/2014	9/30/2015	480,000		112,500	Jul-15	Orientation held 10/08/2013. Architectural and engineering firm chosen. Request sent to change building to a 2A, denied. Current plans and quotes have been sent TSG to review in order to determine opportunities for Farmville to reduce cost. Farmville decided to continue scope of work originally approved for. TSG reviewed building plans. Prebuilding permit meeting scheduled for 7/29/14. Requested 60 day extension to submit building permit. Permit received 11/14/14. 25% payment made 11/17/14. Order for the building materials and props placed. Public Works began evaluating the site. Materials delivered 05/11/15. Burn Prop on order. Water line in place. Working on site grading building and pad. Project moving forward and on schedule. Received approval to relocate Burn Building at 4/23/15 board meeting. Material delivered 05/12/15 and construction beginning after site plan complete. Extended 30 days to 09/30/15. <a href="#">Received preliminary site plan for the burn building project and are due to receive DEQ report. Materials on site and awaiting review to begin work.</a>	Awarded \$480,000 new construction from FY14.	
2	ACTIVE	FY2015	Montgomery County	2/29/2016		2/28/2017	480,000			Jul-15	Grant approved by Full Board and Disbursement Agreement sent to County Administrator in Feb 2015. Burn Building Orientation meeting held 03/26/15 at Division 6 Office. Continuing work with A/E firm to secure plan. Waterline/Hydrant installed and prepped for use. Operational plan finalized and adopted. <a href="#">Consultation with A&amp;E Firm ongoing. Water line and fire hydrant completed.</a>	Awarded \$480,000 new construction from FY15.	
<b>RENOVATION CONSTRUCTION (VFSB approved)</b>													
1	ACTIVE	FY2014	Alexandria City	N/A	N/A	8/31/2015	130,075			Jun-15	Project awarded at 2/2014 VFSB meeting; award documents sent. Received Disbursement Agreement March 2014. No action has been taken as of 7/16/14. 90% of demolition completed. All combustible material removed. Demolition completed. Repair portion of project 65% completed. Completion expected by 3/1/15 permitting weather. 30 day extension requested and approved. 60 day extension requested and approved. Repairs completed and invoices sent. On the Full Board agenda for 6/5/15 due to invoices not totalling or exceeding \$300,000 requested. <a href="#">Full Board extended grant for 60 days to allow further discussion for BBSC and Full Board.</a>	Awarded \$130,075 for renovation from FY14.	

Count	Project Activity	FY Award	Project (Jurisdictions)	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payments to Date	Update	Project Status	Last Board Action	Remarks
2	ACTIVE	FY2015	Covington City	N/A	N/A	9/30/2015	25,381			May-15	Project awarded at 8/2014 VFSB meeting; award documents sent. Received Disbursement Agreement October 2014. Bids being prepared expected back by Feb 2015. Project start date of March 2015 permitting weather. Start date pushed back to July 1 due to Firefighter 1 class using building. <b>Proposed bids for repairs complete and being reviewed by city attorney. Bids expected to go out in June start in July.</b>	Awarded \$25,381 for renovation from FY14.	
3	ACTIVE	FY2015	Shenandoah County	N/A	N/A	2/29/2016	79,150			Jul-15	Grant approved by Full Board and Disbursement Agreement sent to County Administrator in Feb 2015. Agreement received and executed on 03/09/2015. Included project in FY2016 CIP Budget. Advertising project and put out for bid once budget approved. RFP issued in May waiting for responses. <b>Contractor selected. Contract executed with work to begin on July 13.</b>	Awarded \$79,150 for renovation from FY15.	
4	ACTIVE	FY2015	Virginia Beach, City	N/A	N/A	9/30/2015	32,037			Jul-15	Project awarded at 8/2014 VFSB meeting; award documents sent. Received Disbursement Agreement September 2014. Bids obtained for work on TMS. PO submitted to VA Beach Purchasing. Scope of work for masonry repairs being developed. Masonry repairs completed in by end of week (4/10/15). Installing TMS next. Project completion expected in May 2015. All masonry repairs completed. TMS closed to completed. Sensors installed, new computer operational, visual/audio warning signals installed. expected completion by mid June. <b>Work completed as of July 2015. VDFP awaiting invoices before inspecting facility.</b>	Awarded \$32,037 for renovation from FY15.	
<b>REPAIR CONSTRUCTION (VDFP approved)</b>													
1	ACTIVE	FY2015	Henry County	N/A	N/A	6/30/2016	2,093	2,093	-	Jul-15	Repair contract awarded. Disbursement Agreement sent. As of 07/07/15 Disbursement Agreement not received.	Awarded \$2,093 for repair.	
<b>END OF LISTING</b>													