

Count	Project Activity	FY Award	Project Jurisdictions)	Project Completion Deadline	Original Award	Revised Award	Payments to Date	Update	Project Status	Last Board Action	Remarks
PROJECT											
1	CLOSED	FY2014	Augusta County	6/30/2015	49,349	48,019	48,019	Mar-15	Project awarded at 6/2014 VFSB meeting; award documents sent. Agreement signed and a copy returned to jurisdiction for their file. Researching different models within budget. Selected model/vendor and submitted order. Awaiting delivery. Trailer and vehicle prop received. awaiting invoices from Kidde for prop. Invoices received and inspection performed. Payment made 03/31/15	Awarded \$49,349 for FY14.	Vehicle Fire Prop Addition
2	Active	FY2014	Fairfax, City	9/30/2015	9,500			Jul-15	Project awarded at 6/2014 VFSB meeting; award documents sent. Agreement signed and a copy returned to jurisdiction for their file. Met with contractor and construction expected to begin between Oct and Dec 2014. Changed contractors in November. New contractor projects completion by 04/2015. Continued issues with contractor hope to have new one on by early May 2015. Will be requesting extension. Extension request for 90 days received 4/13/15 and approved. Awaiting PO and construction will begin.	Awarded \$9,500 for FY14.	RIT House
					58,849	48,019					

END OF LISTING