

Burn Building Project Summary
FY2011

Enclos #6
last updated 2011 03 18

Count	Project Activity	FY Award	Project Jurisdictions)	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payments to Date	Update	Project Status	Last Board Action	Remarks	Current POC	Locality Administrator
NEW CONSTRUCTION															
1	CLOSED	FY2009	Fauquier County	12/30/2009	12/30/2009	12/31/2010	430,000	430,000	430,000	Oct-10	Submitted valid bid permit 12/30/09 with one set of drawings. TSG approved drawings on 3/23/10. Co. has bid project and selected a general contractor. Project was scheduled for start of construction in April. Board met in May. Project is 100% complete. Local walk through conducted 8/30/10. Site passed final inspection by County Bldg official. AIA 702/703 received by VDFP - reviewed & approved. VDFP inspection completed with no deficiencies noted. Final dedication ceremony scheduled for 12/11/10 has been postponed due to weather conditions - will be rescheduled.	Awarded \$430,000 for new construction from FY09. Approved 6-month no cost time extension bill 12/31/2010	FAQ forfeited repair award of \$10,890 after A/E study supported burn building condition not suitable for repair. Replacement of roof and gutter system submitted 7/07 New project manual sent 7/31/2008. TSG approved plans on 3/23/2010	Deputy Chief Kurt Night Fauquier Co Fire & EMS 78 West Lee St, Ste 101 Warrenton VA, 20195 540/347-8930 ext.3 (W) 540/347-8929 (F) 540/222-2401 (C) kurt.night@fauquiercounty.gov	Mr. Paul McCulla County Administrator, Fauquier 40 Colquhoun Street Warrenton VA, 20186 540/347-8980 (W)
2	Active	FY2011	Wise, Town of	8/31/2011	8/31/2011	10/31/2011	130,000	130,000	-	Jan-11	Town hired on contract its engineer. attended required Orientation Meeting in Glen Allen on 11/15/10. Site survey completed. 1st meeting with engineer in 2/2011 with project slated to begin 4/2011.	Awarded \$430,000 for new construction from FY11.		Chief Conley Helbrook Wise Fire Department Post Office Box 2106 Wise VA, 24293 276/528-5713 (W)	Ms. Beverly C. Owens Town Manager, Wise Post Office Box 1170 Wise VA, 24293
RENOVATION CONSTRUCTION (VFSB approved)															
1	Active	FY2011	Bristol City	N/A	N/A	10/31/2011	130,000	130,000	-	Jan-11	City is in discussions with 2 manufacturers who submitted project proposals.	VFSB approved renovation award for acquisition of a second floor Class B burn prop.		Mr. Danny P. Coburn, Jr. City Manager, Bristol 300 Lee Street, City Hall Bristol VA, 24201 276/645-7333 (W) 276/645-7345 (F) dpcoburn@bristolva.org	
2	Active	FY2011	Emporia City	N/A	N/A	8/31/2011	32,500	32,500	-	Jan-11	No activity, obtaining information from other localities and vendors regarding materials.	VFSB approved repair award for acquisition of Forcible Entry Sprinkler, Concrete Apron, Sprinkler Simulator		Mr. Brian Throver City Manager, Emporia Emporia City Center Emporia VA, 23847 434/634-3332 (W) 434-634-0003 (F) bthrover@emporia.va.us	
3	Active	FY2011	Franklin City	N/A	N/A	8/31/2011	25,300	25,300	-	Jan-11	Contract for install of concrete apron awarded. Installation delayed until 3/2011 due to weather and framing needs. Forcible Entry Sprinkler awarded. Concrete Apron order. Project completion target 4/2011.	VFSB approved repair award for acquisition of Forcible Entry Sprinkler, Concrete Apron.		Chief Vincent P. Heit Franklin Fire & Rescue Post Office Box 179 Franklin VA, 23861 757/862-8681 (W) 757/862-8340 (F) vph@franklinva.com	Ms. June Fleming City Manager, Franklin Post Office Box 179 Franklin VA, 23861
4	Active	FY2011	Galax City	N/A	N/A	8/31/2011	26,500	26,500	-	Jan-11	Jurisdiction has begun project and is "under construction" for the vertical ventilation pop with pitched roof.	VFSB approved repair award for acquisition of Vertical Ventilation Prop and a Pitched Roof, including \$1,500 in A/E costs. VDFP approved acquisition of forcible entry sprinkler, and simulator with contractor with contractor approval.		Mr. Keith E. Bunker City Manager, Galax Post Office Box 147 Galax VA, 24333 540/347-2328 (W) 540/347-2328 (F) kbunker@galaxva.com	

Burn Building Project Summary
FY2011

Court	Project Activity	FY Award	Project Jurisdictions)	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payments to Date	Update	Project Status	Last Board Action	Remarks	Current POC	Locality Administrator
2	Active	FY2011	Emporia City	N/A	N/A	8/31/2011	5,000	5,000		Jan-11	No activity, obtaining information from other localities and vendors regarding materials.	VDFP approved award for replacement of TMS.		M. Brian Throver City Manager 201 South Main Street Emporia VA, 23947 434/634-3332 (W) 434/634-0003 (F) bthrover@ci.emporia.va.us	Mr. Richard E. Huff, II County Administrator 40 East Court Street Rocky Mount VA, 24151
3	CLOSED	FY2011	Franklin County	N/A	N/A	8/31/2011	6,976	6,976	6,976	Jan-11	Forcible Entry Simulator has been purchased and installed; project is complete, funds disbursed.	VFSB approved award for Forcible Entry Simulator.		M. Michael Pruitt Deputy Director 1488 Franklin Street Rocky Mount VA, 24151 540/485-3091 (W) 540/485-3088 (F) michaelpruitt@franklincountyva.gov	Ms. Rebecca T. Dickson County Administrator, Goodland Pkwy, 10 Goodland VA, 23063
4	CLOSED	FY2011	Goodland County	N/A	N/A	8/31/2011	10,000	10,000	9,306	Mar-11	Forcible Entry Simulator and Sprinkler Pop have been purchased and installed; project is complete; funds disbursed; \$695 unused grant funds reversed	VFSB approved award for Forcible Entry Simulator and Sprinkler Simulator.		Deputy Chief Chris Brooks Goodland Fire Post Office Box 306 Goodland VA, 23063 540/485-3091 (W) 804/556-2613 (F) cbrooks@co.goodland.va.us	Ms. Rebecca T. Dickson County Administrator, Goodland Pkwy, 10 Goodland VA, 23063
5	CLOSED	FY2011	Halifax County	N/A	N/A	8/31/2011	7,000	7,000	7,931	Mar-11	Forcible Entry Simulator has been purchased and installed; project is complete, funds disbursed. Total costs came in at \$7,931 (within 20% allowance)	VFSB approved award for Forcible Entry Simulator, cooling structure was not approved for funding.		M. Kirby Saunders Emergency Services Coordinator Post Office Box 699 Halifax VA, 24658 540/485-2661 (W) 434/756-2661 (F) mkirby.saunders@co.halifax.va.us	Mr. George W. Nester County Administrator, Halifax Post Office Box 699 Halifax VA, 24658
6	Active	FY2010	Harrisonburg, City	N/A	N/A	5/31/2011	4,500	4,500		Jan-11	City has scheduled installation of TMS for 2/8/11.	Agency awarded out of repair funds set aside by VFSB.	Sent award Letter with disbursement agreement.	Chief Larry W. Shifflet 101 North Main Street Harrisonburg VA, 22802 540/432-7781 (W) larry@ci.harrisonburg.va.us	Mr. Kurt Hodgen City Manager 545 S. Main Street Harrisonburg VA, 22801
7	Active	FY2011	Henrico, County	N/A	N/A	8/31/2011	6,954	6,954		Nov-10	Vendor quote obtained; vendor intent to award issued; purchasing to proceed soon. No update since 11/2010.	VFSB approved award for Forcible Entry Simulator.		Battalion Chief Robert P. Woods Henrico Fire Post Office Box 80775 Henrico VA, 23293-0775 804/501-5893 (F) wood11@ci.henrico.va.us	Mr. Yvonn P. Hazlett County Manager, Henrico Post Office Box, 27032 Henrico VA, 23273
8	CLOSED	FY2011	Newport News, City	N/A	N/A	8/31/2011	6,026	6,026	6,026	Jan-11	City has installed Forcible Entry Simulator and requested reimbursement of funds.	VFSB approved award for Forcible Entry Simulator.		Asst. Fire Chief Robert O. Craft Newport News Fire 17300 Warwick Boulevard Newport News VA, 23605-1333 757/968-1800 (W) 757/968-1844 (F) rcraft@nngov.com	Mr. Neil A. Morgan City Manager, Newport News 2300 Washington Ave., Newport News VA, 23607

END OF LISTING