

Burn Building Project Summary
FY2011

Count	Project Activity	FY Award	Project Jurisdiction(s)	Division	VDFP Division Chief	POC Form Submitted	Grant App Submitted	Agreement Executed	Bldg Plans Submitted	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payment	Payment Date	Payments to Date	Project Balance	Update	Project Status	Last Board Action	Remarks	Current POC	Locality Administrator
NEW CONSTRUCTION																								
1	CLOSED	FY2009	Fauquier County	2	John Fugman VA Dept of Fire Programs 205 Caroline St PO Box 47 Orange VA 22960 540/672-1277 (W) 540/672-1560 (F)	N/A	7/17/2007	8/22/2008	3/23/2010	12/30/2009	12/30/2009	12/31/2010	430,000	430,000	430,000	12/31/2010	430,000	-	Oct-10	Submitted valid bldg permit 12/30/09 with one set of drawings. TSG approved drawings on 3/23/10. Co. has bid project and selected a general contractor. Rec'd a 6 month no cost time extension at April Board mtg. Construction to start the first week in May. Project is 100% complete. Local walk through conducted 8/30/10, site passed final inspection by County bldg official. AIA 702/703 received by VDFP - reviewed & approved; VDFP inspection completed with no deficiencies; final funds disbursed; dedication ceremony scheduled for 12/1/10 has been postponed due to weather conditions - will be re-scheduled.	Awarded \$430,000 for new construction from FY09. Approved 6-month no cost time extension till 12/31/2010	FAQ forfeited repair award of \$10,890 after A/E study supported burn building condition not suitable for repair, but rather replacement. New application submitted 7/07. New Prototypes and project manual sent 7/31/2008. TSG approved plans on 3/23/2010	Deputy Chief Kurt Kight Fauquier Co Fire & EMS 78 West Lee St, Ste 101 Warrenton VA 20186 540/347-6930 ext.3 (W) 540/347-6929 (F) 540-222-4601 (C) kurt.kight@fauquiercounty.gov	Mr. Paul McCulla County Administrator, Fauquier 40 Culpeper Street Warrenton VA 20186 540/347-8680 (W)
2	Active	FY2011	Wise, Town of	4	Tim Estes VA Dept of Fire Programs 945 H North Main Street Marion VA 24354 276/783-1446 (W) 276/783-1872 (F)		7/1/2010	10/6/2010		8/31/2011		8/31/2012	430,000	430,000					Apr-11	Town hired on contract its engineer, attended required Orientation Meeting in Glen Allen on 11/15/10. Site survey completed; 1st meeting with engineer in 2/2011 with project slated to begin 4/2011. Site prep work is underway. Building plans were received by VDFP and sent to TSG for review on 5/11/11.	Awarded \$430,000 for new construction from FY11.		Chief Conley Holbrook Wise Fire Department Post Office Box 2106 Wise VA 24293 276/328-6715 (W) wiseofd@naxs.net dphillips47@hotmail.com	Ms. Beverly C. Owens Town Manager, Wise Post Office Box 1100 Wise VA 24293
3	Active	FY2011	Richlands, Town of	4	Tim Estes VA Dept of Fire Programs 945 H North Main Street Marion VA 24354 276/783-1446 (W) 276/783-1872 (F)		12/30/2010			4/30/2012		4/30/2013	430,000	430,000					Apr-11	Orientation Meeting in Glen Allen is scheduled for 6/6/11.	Awarded \$430,000 for new construction from FY11.		Asst. Chief Rhudy Keith, Jr. Town of Richlands 200 Washington Square Richlands VA 24641-2441 276/964-9134 (W) 276/964-2643 (F) rhudyjr@verizon.net	Mr. Timothy L. Taylor Town Manager, Richlands 200 Washington Square Richlands VA 24641-2441
RENOVATION CONSTRUCTION (VFSB approved)																								
1	Active	FY2011	Bristol City	4	Tim Estes VA Dept of Fire Programs 945 H North Main Street Marion VA 24354 276/783-1446 (W) 276/783-1872 (F)	7/1/2010	7/1/2010	12/6/2011	N/A	N/A	N/A	10/31/2011	130,000	130,000					Apr-11	City is in discussions with 2 manufacturers who submitted project proposals. Vendor discussions are still ongoing.	VFSB approved renovation award for acquisition of a second floor Class B burn prop.		Mr. Dewey P. Cashwell, Jr. City Manager, Bristol 300 Lee Street, City Hall Bristol VA 24201 276/645-7333 (W) 276/645-7345 (F) dpcashwell@bristolva.org	
2	Active	FY2011	Emporia City	5	Ken Muhleman VA Dept of Fire Programs 1300 Thomas St, Rom 216 Hampton VA 23669 757/727-4700 (W) 757/727-4704 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	32,500	32,500					Apr-11	No activity, obtaining information from other localities and vendors regarding materials. Work on concrete apron began on 4/28/11. Sprinkler simulator will be installed by the week of 5/2/11. Forcible Entry Simulator has been ordered. Cost is estimated at \$21,332.	VFSB approved repair award for acquisition of Forcible Entry Simulator, Concrete Apron, Sprinkler Simulator		Mr. Brian Thrower City Manager, Emporia 201 South Main Street Emporia VA 23847 434/634-3332 (F) 434-634-0003 (F) bthrower@ci.emporia.va.us	

Enclosure 4

Burn Building Project Summary
FY2011

Count	Project Activity	FY Award	Project Jurisdictions)	Division	VDFP Division Chief	POC Form Submitted	Grant App Submitted	Agreement Executed	Bldg Plans Submitted	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payment	Payment Date	Payments to Date	Project Balance	Update	Project Status	Last Board Action	Remarks	Current POC	Locality Administrator
3	Active	FY2011	Franklin City	5	Ken Muhleman VA Dept of Fire Programs 1300 Thomas St, Rom 216 Hampton VA 23669 757/727-4700 (W) 757/727-4704 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	25,300	25,300				25,300	Apr-11	Contract for install of concrete apron awarded, installation delayed until 3/2011 due to weather and training needs; Forcible Entry Simulator is on order, project completion target 4/2011. Concrete Apron project is complete as concrete was poured in March and was allowed to cure for over a month before live fire training was held. Forcible Entry prop was delivered and a Train-the-Trainer class was held on 3/14-15/2011. Preparing documentation to seek reimbursement.	VFSB approved repair award for acquisition of Forcible Entry Simulator and Concrete Apron.		Chief Vincent P. Holt Franklin Fire & Rescue Post Office Box 179 Franklin VA 23851 757/562-8581 (W) 757/562-6340 (F) vholt@franklinva.com	Ms. June Fleming City Manager, Franklin Post Office Box 179 Franklin VA 23851
4	Active	FY2011	Galax City	4	Tim Estes VA Dept of Fire Programs 945 H North Main Street Marion VA 24354 276/783-1446 (W) 276/783-1872 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	26,500	26,500				26,500	Apr-11	Jurisdiction has begun project and is "under construction" for the vertical ventilation prop with pitched roof. Vertical ventilation and pitched roof project along with the forcible entry prop has begun. Quotes on the materials list, door prop, etc have been sent out. Construction will begin by June 1st with completion anticipated by July 15th.	VFSB approved repair award for acquisition of Vertical Ventilation Prop and a Pitched Roof, including \$1,500 in A/E costs. VDFP approved acquisition of forcible entry simulator, and sprinkler simulator with remaining grant funds.		Mr. Keith E. Barker City Manager, Galax Post Office Box 147 Galax VA 24333 276/236-2528 (W) 276/236-1081 dhankley@galaxva.com	
5	Active	FY2011	Harrisonburg City	2	John Fugman VA Dept of Fire Programs 205 Caroline St PO Box 47 Orange VA 22960 540/672-1277 (W) 540/672-1580 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	17,047	17,047				17,047	Apr-11	Beginning discussions with Harrisonburg Public Works to develop project timeline; City is in process of coordinating installation of concrete pad and ventilation prop. The concrete pad and ventilation/forcible entry prop have both been completed. The City is currently awaiting the remaining invoices to be paid.	VFSB approved repair award for acquisition of Vertical Ventilation Prop, a Pitched Roof, and a Concrete Apron.		Chief Larry W. Shifflett Harrisonburg Fire 101 North Main Street Harrisonburg VA 22803-3838 540/432-7744 (W) 540/432-7780 (F) mike.brady@harrisonburgva.gov	Mr. Kurt Hodgen City Manager 345 S. Main Street Harrisonburg VA 22801
6	Active	FY2011	Northumberland County	1	Tom Berry VA Dept of Fire Programs 1005 Technology Park Drive Glen Allen VA 23058-4500 804/371-0220 (W) 804/371-3418 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	12,000	12,000				12,000	Apr-11	The Forcible Entry Door and the Sprinkler Demonstration Module have been delivered and installed. The Rappahannock Regional Fire Training Association is in the process of being trained on the equipment and it will be ready to use next quarter. The County will submit invoices for reimbursement in May 2011.	VFSB approved repair award for acquisition of Forcible Entry Simulator and Sprinkler Simulator.		Mr. Kenneth D. Eades County Administrator, Northumberland Post Office Box 129 Heathsville VA 22473 keades@co.northumberland.va.us	

Burn Building Project Summary
FY2011

Count	Project Activity	FY Award	Project Jurisdictions)	Division	VDFP Division Chief	POC Form Submitted	Grant App Submitted	Agreement Executed	Bldg Plans Submitted	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payment	Payment Date	Payments to Date	Project Balance	Update	Project Status	Last Board Action	Remarks	Current POC	Locality Administrator
7	CLOSED	FY2008	Shenandoah County	2	John Fugman VA Dept of Fire Programs 205 Caroline St PO Box 47 Orange VA 22960 540/672-1277 (W) 540/672-1560 (F)	2/15/2008	2/15/2008	4/7/2008	N/A	12/31/2009	12/11/2009	8/31/2010	185,000	185,000	185,000	8/31/2010	185,000		Jul-10	Advertise bid by May 1st, selection by May 15th, Begin Construction by June 1st. Working on last unresolved issues from the review dated 7/21/2009 by TSG. Final drawings s/b to VDFP the week of 8/3. Bid Proposal to be voted on Nov. 10. Once approved contract awarded. Extension Requested for six months. Bid permits submitted, Subcontractors meeting held, Masonry Work Completed, Project Completion is still on target for May 15, 2010. Project deadline extended through 8/31/10, AIAs received inspection performed and deficiencies remedied; project complete and funds disbursed.	VFSB approved award in February 2008. VFSB approved a project scope change in Nov 2008. Granted no-cost time extension in Feb 2009. Motion granting 6 month extension from 12/31/2009 to 6/30/2010 and requiring valid building permit by 12/31/2009 in Dec 2009. Dec 09 Mtg. VFSB approved month extension to 6/30/10, requiring valid bid permit by 12/31/2009. Failure to meet either deadline is forfeiture of grant award. July 8th BBSC, deny extension request. Sent to APF Committee at 8/2010 VFSB Mtg, extension approved by VFSB at 8/16/2010.	Requested part of award be used for A/E, approved for up to \$15,000 for A/E costs. Requested AIAs as of June 30th plus the final AIAs. VDFP inspection prior to VFSB Meetings in August 2010. Timeline of grant prepared for VFSB by Christine.	Chief William J. Streett Jr 600 N. Main Street, Ste 109 Woodstock VA 22664 540/459-6167 (W) 540/456-6192 (F) 540-481-6203 cell	Mr. Douglas C. Walker County Administrator 600 N. Main Street ste 102 Woodstock VA 22664-1855 540-459-6225 office 540-325-0684 cell dwalker@shenandoahcountya.us
8	CLOSED	FY2011	Spotsylvania County	2	John Fugman VA Dept of Fire Programs 205 Caroline St PO Box 47 Orange VA 22960 540/672-1277 (W) 540/672-1560 (F)	7/1/2010	7/1/2010	11/1/2010	N/A	N/A	N/A	8/31/2011	12,200	12,200	10,895	6/10/2011	10,895	1,305	May-11	Concrete pad has been completed; received final documentation from contractor. Reimbursement requested for \$10,895 as received by VDFP on 5/13/11.	VFSB approved repair award for acquisition of Concrete Apron, including up to \$1,200 in A/E costs.		Chief Jeffrey Bailey Spotsylvania Fire Post Office Box 818 Spotsylvania VA 22553 540/507-7900 (W/O) 540/507-7900 (F) jbailey@spotsylvania.va.us	Mr. C. Douglas Barnes County Administrator, Spotsylvania Post Office Box 99 Spotsylvania VA 22553
REPAIR CONSTRUCTION (VDFP approved)																								
1	Active	FY2011	Buckingham County	3	Don Brown VA Dept of Fire Programs PO Box N Farmville VA 23901 434/392-3277 (W) 434/392-3249 (F)	7/1/2010	7/1/2010	4/29/2011	N/A	N/A	N/A	8/31/2011	8,000	8,000				8,000	Apr-11	The County has ordered the multi-force door system door from Firehouse Innovations Corp, but there is a 2 to 3 month delay due as the items are backordered.	VFSB approved repair award for acquisition of Forensic Entry Simulator.		Mr. Karl Carter Asst. County Administrator Buckingham County Post Office Box 252 Buckingham VA 23921 434/969-4242 (W) 434/969-1638 (F) kcarter@buckinghamcounty.virginia.gov	Ms. Rebecca S. Carter County Administrator Buckingham Courthouse, Rte 60 PO Box 252 Buckingham VA 23921 434/969-4242 (W) 434/315-1333 (Alt) 434/969-1638 (F) bcty@moonstar.com
2	Active	FY2011	Emporia City	5	Ken Muhleman VA Dept of Fire Programs 1300 Thomas St. Rom 216 Hampton VA 23669 757/727-4700 (W) 757/727-4704 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	5,000	5,000				5,000	Apr-11	No activity; obtaining information from other localities and vendors regarding materials. Issued PO to a Danville company called ASL Inc to make repairs to the TMS.	VDFP approved award for replacement of TMS.		Mr. Brian Thrower City Manager, Emporia 201 South Main Street Emporia VA 23847 434/634-3332 (W) 434-634-0003 (F) bthrower@ci.emporia.va.us	
3	CLOSED	FY2011	Franklin County	6	Dennis Price VA Dept of Fire Programs 8746 Thirlane Road Roanoke VA 24019 540/561-7460 (W) 540/561-7544 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	6,976	6,976	6,976	2/15/2011	6,976		Jan-11	Forensic Entry Simulator has been purchased and installed; project is complete; funds disbursed.	VFSB approved award for Forensic Entry Simulator.		Mr. Michael Pruitt Deputy Division Chief 1488 Franklin Street Rocky Mount VA 24151 540/483-3091 (W) 540/483-3086 (F) michaelpruitt@franklincountyva.org	Mr. Richard E. Huff, II County Administrator 40 East Court Street Rocky Mount VA 24151

Burn Building Project Summary
FY2011

Count	Project Activity	FY Award	Project Jurisdictions)	Division	VDFP Division Chief	POC Form Submitted	Grant App Submitted	Agreement Executed	Bldg Plans Submitted	Bldg Permit Deadline	Bldg Permit Submitted	Project Completion Deadline	Original Award	Revised Award	Payment	Payment Date	Payments to Date	Project Balance	Update	Project Status	Last Board Action	Remarks	Current POC	Locality Administrator
4	CLOSED	FY2011	Goochland County	1	Tom Berry VA Dept of Fire Programs 1005 Technology Park Drive Glen Allen VA 23059-4500 804/371-0220 (W) 804/371-3418 (F)	7/1/2010	7/1/2010	10/6/2010	N/A	N/A	N/A	8/31/2011	10,000	10,000	9,305	3/15/2011	9,305	695	Mar-11	Forcible Entry Simulator and Sprinkler Prop have been purchased and installed; project is complete; funds disbursed. \$695 unused grant funds reverted.	VFSB approved award for Forcible Entry Simulator and Sprinkler Simulator.		Deputy Chief Chris Brooks Goochland Fire Post Office Box 306 Goochland VA 23063 804/556-5304 (W) 804/556-2613 (F) cbrooks@co.goochland.va.us	Ms. Rebecca T. Dickson County Administrator, Goochland Post Office Box 10 Goochland VA 23063
5	CLOSED	FY2011	Halifax County	3	Don Brown VA Dept of Fire Programs PO Box N Farmville VA 23901 434/392-3277 (W) 434/392-3249 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	7,000	7,000	7,931	3/15/2011	7,931	(931)	Mar-11	Forcible Entry Simulator has been purchased and installed; project is complete; funds disbursed. Total costs came in at \$7,931 (within 20% allowance).	VFSB approved award for Forcible Entry Simulator; cooling structure was not approved for funding.		Mr. Kirby Saunders Emergency Services Coordinator Post Office Box 699 Halifax VA 24558 434/476-6061 (W) 434/476-3384 (F) kirby.saunders@co.halifax.va.us	Mr. George W. Nestler County Administrator, Halifax Post Office Box 699 Halifax VA 24558
6	Active	FY2011	Hanover, County	1	Tom Berry VA Dept of Fire Programs 1005 Technology Park Drive Glen Allen VA 23059-4500 804/371-0220 (W) 804/371-3418 (F)	12/21/2010	12/21/2010	5/25/2011	N/A	N/A	N/A	3/31/2012	8,033	8,033				8,033	Apr-11	Disbursement agreement has been executed. No other activity as new award.	VFSB approved award for Forcible Entry Simulator.	Sent award Letter with disbursement agreement.	Dep Chief Charles G. Carneal Hanover County Fire Dept Post Office Box 470 Hanover VA 23059 804/365-6195 (W) 804/537-5458 (F) cgcarneal@co.hanover.va.us	Mr. Cecil R. Harris, Jr. County Administrator Post Office Box 470 Hanover VA 23069
7	CLOSED	FY2010	Harrisonburg City	2	John Fugman VA Dept of Fire Programs 205 Caroline St PO Box 47 Orange VA 22960 540/672-1277 (W) 540/672-1580 (F)	5/26/2010	5/26/2010	6/11/2010	N/A	N/A	N/A	5/31/2011	4,500	4,500	3,717	5/13/2011	3,717	783	Apr-11	Project was completed on 3/2/11, and the TMS is in place and operational.	Agency awarded out of repair funds set aside by VFSB.	Sent award Letter with disbursement agreement.	Chief Larry W. Shifflett 101 North Main Street Harrisonburg VA 22802 540/432-7703 (W) 540/432-7780 (F) mike.brady@harrisonburgva.gov	Mr. Kurt Hodgen City Manager 345 S. Main Street Harrisonburg VA 22801
8	Active	FY2011	Henrico, County	1	Tom Berry VA Dept of Fire Programs 1005 Technology Park Drive Glen Allen VA 23059-4500 804/371-0220 (W) 804/371-3418 (F)	7/1/2010	7/1/2010	10/18/2010	N/A	N/A	N/A	8/31/2011	6,954	6,954				6,954	Apr-11	Vendor quote obtained; vendor intent to award issued; purchasing to proceed soon. No update since 11/2010. Waiting for Purchase Order (PO) as just finished paperwork for sole source vendor qualifications and price quotes. Will order prop once receive PO. Expect shipping before June 30, 2011.	VFSB approved award for Forcible Entry Simulator.		Battalion Chief Robert P. Woods Henrico Fire Post Office Box 90775 Henrico VA 23237-0775 804/501-4902 (W) 804/501-5969 (F) wo11@co.henrico.va.us	Mr. Virgil R. Hazelett County Manager, Henrico Post Office Box 27032 Henrico VA 23273
9	CLOSED	FY2011	Newport News, City	5	Ken Muhleman VA Dept of Fire Programs 1300 Thomas St, Rom 216 Hampton VA 23669 757/727-4700 (W) 757/727-4704 (F)	7/1/2010	7/1/2010	9/20/2010	N/A	N/A	N/A	8/31/2011	6,025	6,025	6,025	2/15/2011	6,025		Jan-11	City has installed Forcible Entry Simulator and requested reimbursement of funds.	VFSB approved award for Forcible Entry Simulator.		Asst. Fire Chief Robert O. Craft Newport News Fire 17300 Warwick Boulevard Newport News VA 23603-1323 757/969-1800 (W) 757/969-1844 (F) rcraft@nngov.com	Mr. Neil A. Morgan City Manager, Newport News 2400 Washington Ave., 10th Fl. Newport News VA 23607